

# Flood Diversion Authority June Report

Presented by

Program Management Consultant

June 11, 2015

# In Town Levees


## 💧 WP-42: In Town Levees

- *Bidding three (3) construction packages*
- *Pump station construction continues*

# 2015 Planned Bid Schedule – In Town Levees, approximately \$25M construction

- 💧 WP-42F.1S (Flood Control 2<sup>nd</sup> St N, South of PS) – June
  - *Flood control features, roadway changes*
- 💧 WP-42H.2 (El Zagal Phase 2 Levee) – July
  - *Demolition, Levee, roadway closure*
- 💧 WP-42I.1 (Mickelson Levee Extension) – July
  - *Demolition, Levee*

# In Town Levees WP-42A.2 (2<sup>nd</sup> St N Pump Station) – June 2015





# In Town Levees WP-42A.1/A.3 (4th St N Pump Station) – June 2015



# June/July/August Priority Areas

## 💧 WP-42: In Town Levees

- *Bidding three (3) construction packages*

## 💧 WP-43: OHB

- *May 13<sup>th</sup> – injunction issued against construction of the OHB ring levee*
- *WP-43D (Pump station, Levee) bid cancelled*

## 💧 MN EIS

- *Draft EIS scheduled for public release: August 28, 2015*

## 💧 Public Private Partnership (PPP)

# Next

- 💧 Corps of Engineers report

- 💧 Technical: Budget and Task Orders